

10294

THE **adlog**TM AIRCRAFT
MAINTENANCE
RECORDKEEPING
SYSTEM

**AIRFRAME
MAINTENANCE
RECORDS**

AIRFRAME MAINTENANCE RECORDS

Log No. 3

Aircraft Registration No. N4186T

Aircraft Mfg. CESSNA Model 320D Serial No. 320D-0086

Engine Mfg. CONTINENTAL Model TS10520B-11 Serial No. 50000000 *Supermodel*

Engine Mfg. CONTINENTAL Model TS10520B-12 Serial No. 500029 *Supermodel*

*These engines were removed 2/2/94 see page 13 Replaced with TEM remanufactured engines 6/1/00
New engine logs started 6/1/00 Left engine 287619-R Right engine 287618-R
TS10520B17B TS10520B18B*

Propeller Mfg. MCCAWLEY Model 3AF32097-N2 Serial No. 764952 *B*

Hub Design No. _____ Hub Serial No. 764952

Blade Design No. 82NC4 Blade Serial No's. _____

Propeller Mfg. MCCAWLEY Model 3AF32097-N2 Serial No. _____

Hub Design No. _____ Hub Serial No. 764954

Blade Design No. 82NC4 Blade Serial No's. _____

(All applicable information must be filled in) *Type Certificate 3A25 4/9/65*



1-800-235-6444

AERO
TECH PUBLICATIONS INC.
P.O. BOX 6005/FREEHOLD, N.J. 07728
(908) 462-5330

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
TOTAL brought forward from previous page			
PACIFIC FLIGHT SERVICES			
Date <u>10 March 92</u>	WIO <u>11288/11271</u>		1. Replaced Vacuum Test Fillers.
I certify that this <u>ACFT</u> has been			2. Replaced Bulb Rotating Beacon
Inspected in accordance with a <u>ANNUAL</u>			3. Removed All Avionic from ACFT
Inspection and was determined to be in			airworthy condition.
Total Time <u>3289.5</u>	Hobbs <u>208.5</u>		1. WE WIREING HARNESS, BRACKETS ETC
Mechanic <u>[Signature]</u>	No. <u>2224679 IA</u>		Per update Avionics to BE installed, SEE
5 Replaced All wheel Bearings			337 This Date.
6 All Control Services & CARRS			4. Removed All Vacuum Plumbing, wires, BRACKETS
Lub.			from ACFT to FACILITE Future update
7 HANLON Hobbs 40.0 hrs			Auto Pilot SEE 337 THIS DATE
PACIFIC FLIGHT SERVICES			
<u>4-14-92</u>	<u>3289.0</u>	<u>Hobbs 210.0</u>	Installed KING KMA24, KN64, KT76A, KX165
			KR87, KI 227 & TCI blind encoder. All work
			per AC 43.13-1a, AC 43.13-2a & mfr installation instructions.
			Static system check ok, Encoder correlation satisfactory.
			Transponder checked & is IAW FAR 43 appendix F (Per FAR 91.413)
			See 337 dated 4/14/92 for details. <u>Phone 2307800</u>
			for STERLING Avionics WQ3R954L
<u>4/15/92</u>	<u>3289.6</u>	<u>Hobbs 210.6</u>	Removed Macanoley Beaked wheel Sqs & Installed
			Cleveland Conversion Kit P/N 199-64 1/16" installation
			drawings dated March 17, 1981, consisting of main
			Wheel P/N 40-40B & Brake cyl 30-28. SEE FORM
			337 This Date
			<u>[Signature]</u>
			<u>2224679 IA</u>
			PACIFIC FLIGHT SERVICES

SUB-TOTAL this page

3289.6

TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
TOTAL brought forward from previous page			
4/15/92	3289.6	Hobbs 210.6	Removed Both main gear struts, Repacked & Reinstalled. Serviced with Fluid & Nitrogen <i>[Signature]</i> 2224679 ADP PACIFIC FLIGHT SERVICES
9/4/92	3309.6	230.6	CLW C454 WA SB ME 81-77 New Improved Flex Lines AD 79-14-08-R1 Does No Longer Apply <i>[Signature]</i> 2224679 ADP PACIFIC FLIGHT SERVICES
10/22/92	3320.7	241.7	INSTALLED NEW AUX FUEL PUMP PART # 1C6-10 IN RIGHT MAIN TANK AND SET LOW FUEL PRESSURE PER CESSNA 320B SERVICE MANUAL PGS 11-20 & 11-21 <i>[Signature]</i> 2070497
12/31/92	3322.0	243.0	Complied with MEB 88-3 BY INSTALLING SK310-104B1 (AUXILIARY FUEL PUMP WIRING MODIFICATION) <i>[Signature]</i> 2070497
PACIFIC FLIGHT SERVICES			
Date 24 MAR 93 W/O 13705			
I certify that this ACFT has been inspected in accordance with a Annual 1. Replaced Both Valve Inlet Filters			
Inspection and was determined to be in 2. Replaced Bulb Rotating Beacon.			
airworthy condition. 3. Repaired Broken wiring on Tail No. 1			
Total Time 3335.5 Hobbs 256.5 4. ALT BULB Due Date JAN 96			
Mechanic: <i>[Signature]</i> No. 2224679 ADP 5. Lub All POINT SERVICES			
6. HT Hobbs 49.0			
PACIFIC FLIGHT SERVICES			
7. Size AD Listing in Repair of Book			

SUB-TOTAL this page

55 TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	3335.5		TOTAL brought forward from previous page
4-19	3343.3	264.3	April 19, 1993 Hobbs Reading: 264.3 Checked Landing Gear Rigging IAW Cessna Service Manual Instructions. Found Gear to be within limits as follows. Note: 100 UP 30 DN RT Door Lock 60 DN LT Door Lock 60 DN RT Door 20 UP 19 DN LT Door 22 UP 20 DN <i>David L. Shedd</i> IA-557666891
09/01/93	TOTAL: 3368.2	Hobbs: 289.2	C/w 50 hr Insp. CHANGED CALCULATOR FILTERS AT RT. LUBED FLIGHT CONTROLS, SERVICED TIRES, SERVICED BATTERY, OILCHANGED LANDING GEAR TACH TIME <u>Hobbs: 289.2</u> TOTAL TIME <u>3368.2</u> I certify that this aircraft/engine has been inspected in accordance with a <u>50hr.</u> inspection and determined to be in airworthy condition. DATE <u>09/01/93</u> <u>CARL E. KOPREK</u> A+P #552043343
11/15/93	TOTAL: 3408.5	TACH: 330.0	C/w 100 hr/ANNUAL Insp. REPAIRED WHEEL BEARINGS REPAIRED RH BRAKE LININGS. C/w LANDING GEAR RETRACTION TEST. CHANGED VACUUM REGULATOR FILTERS. REPAIRED RH UPPER TORQUE LINK BUSHING (ULG). SERVICED ALL HYDRAULIC & N² SYSTEMS ON LANDING GEAR. SERVICED BRAKE ASSEMBLIES.
	73		SUB-TOTAL this page
	3408.5		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	3433.5		TOTAL brought forward from previous page
01/01/94	TACH:	Hobbs: 377.9 TTAF: 3456.4	RESEALED LT MAIN LANDING GEAR SHOCK STRUT. SERVICED RT. MAIN LANDING GEAR SHOCK STRUT w/ 5606 & N ₂ . A/C RETURNED TO SERVICE. <i>[Signature]</i> AEP552043343
01/05/94	Hobbs: 385.1	TTAF: 3488.6	C/W 50hr Insp. REPAIRED LOWER RIVETS LOWER WING CENTER SECTION. REPAIRED LT & RT M/L. TORQUE LINKS. CHECKED NOSE WHEEL STEERING ALIGNMENT TO RUDDER & RUDDER TRIM. A/C RETURNED TO SERVICE. <i>[Signature]</i> AEP552043343
1-21-94	TT 3465.9	Hobbs 387.4	Mfg New Oxygen Feed Tube from Bottle to Bulkhead & INSTALLED AN 837-5D Bulkhead fitting. Tube made from 1/2" x .036 WALL Alum 5052-O Tube. Ref. PROGRESSIVE AVIATION LTD W012206 <i>[Signature]</i> 208/213
	TOTAL		
2-15-94	3494.8	Hobbs 416.3	INSTALLED #2 KX155/KI 209 units in EXISTING MOUNT/HARNESSE ASSEMBLY. INSTALLED AVIONICS MASTER. FOR DETAILS SEE FORM 337 FILED THIS DATE. REVISED WT/BAL FROM EXISTING RECORDS. <i>[Signature]</i> W. Johnson CRS #XYVRO202

61.3

SUB-TOTAL this page

3494.8

TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	3494.8		TOTAL brought forward from previous page
3/12/94	3510.4	TTAF: 3505.3 (3510.4) HOBBS: 431.9	
			I CERTIFY THAT THIS AIRCRAFT HAS BEEN INSPECTED IN ACCORDANCE WITH A 100 HR INSPECTION AND DETERMINED IT TO BE IN AN AIRWORTHY CONDITION
			Coleen UK Botto AP559795114
			- ROUTED WIRES FOR EGT GAUGE FROM ENGINES TO EXISTING EGT. GAUGE.
4/28/94	3549.4 HOBBS	470.9	I certify that the altimeter, static system, and altitude reporting tests required by FAR 91-411 and Par; 43, Appendix E and F have been performed. The altimeter has been tested to 25000 ft. Signature <u>U. M. Johnson</u> Date <u>4/28/94</u> Certificate # <u>XVVR0202</u>
			The transponder identified below was tested according to F.A.R. 91-413 and is approved for return to service: MFR <u>KING</u> Model <u>K176A</u> S.N. <u>87492</u> Date <u>4/28/94</u> Power Output <u>220</u> Tech. <u>U. M. Johnson</u> Cert. No. <u>XVVR0202</u>
5-5-94	3559.1	480.6	TROUBLE SHOOT FUEL FLOW INDICATION PROBLEM. FOUND LEFT REFERENCE LINE DISCONNECTED @ LEFT SIDE OF PUMP. RECONNECTED LINE & FUNCTION RETURNED TO NORMAL. <u>John B. Beck</u> #1 P 1795278

SUB-TOTAL this page

TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	3559.1		TOTAL brought forward from previous page
6/20/94	3610.4	531.9	INST ^(NEW) NAC REG FILTERS. SWING GEAR + LUBE. REPLACE CORRODED RIVETS + SHEET METAL IN EXHAUST TRAIL OF RIGHT ENGINE NACELL
			100hr TIME 531.9 TOTAL TIME AK: 3610.4 seen in engine has with a and determined to be in airworthy condition DATE 06/20/94 AP556043343
7/25/94	575.2		REPLACED RT MAIN BOOST PUMP & LT MAIN TRANSFER PUMP w/ NEW UNITS FROM CESSNA. FILLED TANKS & CHECKED FOR LEAKS. SYSTEM CHECKS OK
	3653.7		AP55667006F
10/08/94	100hr 631.8		100hr Inspection C/W LANDING GEAR RETRACTION TEST. REPLACED MAIN BEARINGS. REPLACED LT & RT BRAKE LINKS.
	3710.3		I CERTIFY THAT THIS A/C WAS INSPECTED 100hr INSPECTION AND WAS DETERMINED TO BE IN AIRWORTHY CONDITION
			AP556043343
	99.9		SUB-TOTAL this page
	3710.3		TOTAL—Carry forward to next page

83.9
84.2

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	3834.2		TOTAL brought forward from previous page
			MAINTENANCE
			A.F.C. MAINTENANCE, LIVERMORE
			DATE 21 Aug 95 W.O. 1865
			I CERTIFY THAT THIS Aircraft
			HAS BEEN INSPECTED IN ACCORDANCE WITH
			Annual INSPECTION AND
			WAS DETERMINED TO BE IN AIRWORTHY CON-
			DITION.
			T.T. 3834.2 TACH. 755.2
			CERTIFICATE 552063159 IA
			C/W annual inspection per FAR 43 Appendix D guide: C/W ELT inspection per FAR 91.207 (d). Repaired broken wires at left tach generator cannon plug. Repaired left engine alternate air door arm. Replaced orings on all fuel caps. Replaced central vacuum filter & both vacuum relief valve filters. Replaced left & right aileron push rod enddraft rod ends. Adjusted aileron & rudder cable tensions in accordance with Cessna maintenance manual. Repaired damage nacelle skin on Rt nacelle by installing patch made from .032" 2024 T3 sheetmetal per AC43.13-1A. Adjusted Rt main gear uplock hooks to properly engage gear per Cessna maintenance manual. Oxygen system control disconnected & system marked inop. Oxygen bottle past due for hydro static test. C/W Cessna AD 75-23-08 by insp of exhaust system. C/W Junitrol AD 82-07-03 by inspection & pressure decay test.
			Heater Hobbs 206.
			END
12-7-95	3889.6	Hobbs 810.6	C/W 50 HR INSP. I.A.W CESSNA INSP Guide FOUND AIRCRAFT to be in Airworthy Condition—END MEL MEHL AEP 547419576

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	3889.6		TOTAL brought forward from previous page
4/13/96	3939.5	860.5	Greased landing gear pivots, lubed control rod ends; gear door and control flap linkages. Lubed door locks and latches. Cleaned upper surfaces of flaps and rear spar areas. Lubed seat latch and roller mechanisms. Robert C. Schick Over Filer 2028079JA
9/25/96	3981.8	902.8	Removed all access panels, seats, and cone, tank tips & rails in preparation for annual. Greased landing gear pivots, repacked all wheel bearings. Checked strut pressures, shimmy damper, battery cables & shunts. Lubed control surface hinges & linkages, cable pulleys and chains. Cleaned flaps and lower wings. Replaced vacuum filter. Replaced various rivnuts and fasteners. Replaced Ely batteries. Had Pitot system & Tpodr system certified. Robert C. Schick Over Filer 2028079JA
9/27/96	3981.8	902.8	I Certify That This Aircraft has been inspected in accordance with an Annual inspection and found to be in Airworthy condition. Robert C. Schick 2028079JA
10/1/96	3981.8	902.8	Removed O ₂ bottle and had hydrostatic test performed by Mess Safety & Fire. Test ok & bottle recertified, reinstalled. Robert C. Schick Over Filer 2028079JA Inspected installation Robert C. Schick 2028079JA

92.2

SUB-TOTAL this page

3981.8

TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4120.0		TOTAL brought forward from previous page
2/2/99	4177.8	1107.8	Removed left & right engines serial # 509,000 # 509,029 and returned to Continental for exchange engines. D. Liff 42576943 AHP
6/1/00	4177.8	1107.8	Inspected nacelle, bedrails and canted bulk head for corrosion and heat damage, none found, at this time. Left & Right sides OK. D. Liff 450576943 1A
6/1/00	4177.8	1107.8	Sanded, abraded, fine sanded & applied preservative coating to both left & right nacelle structures. ^{3/25/02 52.57%} Robert White owner/pilot
6/1/00	4177.8	1107.8	Installed replacement TCM engines and exhaust systems. Installed Knisley tail pipes. Installed Gem 610 monitors. Replaced MUT exhaust clamps. Inspected ECT AW Per 9/1/20701 and found to be OK. Lubed and greased Gear. Gear return done & emergency interlock done. Check & lubed controls.

57.8 SUB-TOTAL this page
4177.8 TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4177.8		TOTAL brought forward from previous page
			Replaced battery and checked operation. I certify that this airframe has been inspected I.A.W. to Annual inspection and found to be airworthy at this time
			D. L. # 4505269431A
8-501 8/5/1	4266.2	1196.2	Annual Inspection completed this date. Checked cables and lubricated pulleys. Lubricated and retracted landing gear. Emergency extension done and locked properly. Inspected EIT I.A.W. Part 1207d and found to be satisfactory. Checked brakes and fluid. Changed all the vacuum filters. Checked and lubed controls. I certify that this airframe has been inspected I.A.W. An Annual Inspection and found to be airworthy at this time.
			David L. # 1A 450516943
	88.4		SUB-TOTAL this page
	4266.2		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4266.7		TOTAL brought forward from previous page
5-4-02	4275.6	1205.6	Annual Inspection completed this date. Lubed and checked cables. Retracted landing gear and performed emergency extension of gear. Inspected ELT 1. A.W. FAR 91 per (d) and found to be airworthy. Changed vacuum filters. Checked and lubed controls. Checked brakes and fluid level. Complied with MEB 99-11A by installing stainless steel fuel crossfeed lines. Leak checked system and tested operation. found to be airworthy. I certify that this airframe has been inspected 1. A.W. An Annual Inspection and found to be airworthy, at this time
			David L. JTA 1A450576943

9.4	SUB-TOTAL this page
4275.6	TOTAL —Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4305.0		TOTAL brought forward from previous page
7/1/04	4306.0	1235.0	Heater time 371.4 Heater Hobbs 371.4
	<u>Engines</u>	<u>Props.</u>	<u>Governors</u> <u>Exhaust System - all parts.</u>
Left	TSD 127.0 + 127.0	TSD 29.4 + 1528.5	TSD 127.0 time in service 127.0
Right	TSD 127.0 + 127.0	TSD 29.4 + 1528.5	TSD 127.0 time in service 127.0
		6/25/04	ETT tested iaw 91.207 & (1-4) and batteries replaced. Due at 7/1/15
		6/25/04	Altimeter / static system checked @ Radio Shack R.S. # 2422235
		6/25/04	Transponder and encoder checked. @ Radio Shack R.S. # 4422235
			Performed Annual Inspection per lesson 100 hr. Servicing and Inspection
			chapters and FARs Part 43 appendix D and 91 subpart E. In addition
			the following was completed, following the manufacturer's service instructions.
			Brakes serviced by replacing all seals in both master cylinders and calipers.
			Installed new discs, pads, guide pins, hoses and lines and reinstalled
			system. Filled and bled brakes, function test checked good.
			Landing gear serviced by removing retraction linkage, doors and
			struts for disassembly, cleaning and inspection. All parts were checked
			for condition and all bearings / bushings replaced and or repaired.
			Welded tubular structures were recoiled internally to prevent corrosion.
			All parts were then etched and refinished as appropriate to material.
			Struts were reassembled using new seals, majors and valves, and reinstalled.
			Reinstalled retraction linkages and gear doors and rigged the
			landing gear system i.a.w. manufacturer's procedures.
			Emergency gear extension system inspected and function test checked good.
			Replaced gear down lock switches and wiring.
			Replaced all battery power cables and alternator wiring.
			Removed battery box, replaced chain line and painted wing bay
	1.0		SUB-TOTAL this page
	4306.0		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4306.0		TOTAL brought forward from previous page
			with acid proof paint and then corrosion proofing applied to structure.
			Reinstalled battery box and batteries and checked electrolyte level.
			Function tested system, checked good.
			Replaced pitot line from probe to panel with stainless material.
			Replaced instrument vacuum hoses within cabin.
			Replaced heater and fresh air ducting throughout airframe.
			Installed new heater fuel lines from wing tee fitting to heater.
			Replaced combustion blower ducting and heater drain lines.
			Cleaned and inspected heater solenoid valve, fuel pump, strainer and spark plug. Inspected blower fan motor brushes. Function tested heater system, checked good.
			Replaced aft baggage floor panels with 2024 T3 0.040 panels.
			Installed floor supports to attach anchor plates for cargo restraint net.
			Installed per manufacturers instructions the following.
			STC SE09889SE Semi Injectors
			STC SA01860NY Insight 610 Monitors.
			PS Engineering PS 3000 Intercom System. installed per P.S. Engineering document P/N 200-193-0002 revision 2 dated 2/2/1999
			Performed the following AD, after an applicability check
			96-20-07 effective 11/14/96 Terminal Heater
			2000-01-16 effective 02/15/00 Exhaust System, sections B,C,E
			2001-17-13 effective 04/11/01 Torque Fuel Regulator.
			Compiled new/current equipment list; dated 07/01/04
			Aircraft weighed; new EW: 3434 lbs. new max 119.5 G seat configuration.
			I certify that this aircraft has been inspected in accordance with Annual Inspection and found to be in Airworthy condition.
			Researched AD Notes through AD log through this date, none new apply.
	0.0		SUB-TOTAL this page
	4306.0		TOTAL—Carry forward to next page

 ACP
 ISA 1490429 END

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4306.0		TOTAL brought forward from previous page
8/26/04	4308.0	1237.0	Verified left and right elevator control surface static balance in accordance with Cessna Service Manual p.16-2 Found to be within tolerances <i>[Signature]</i> 1490429 ACP
8/28/04	4308.0	1237.0	Rechecked Airspeed this date — Intercomp system calibration done 8/26/04, records on file. Next Due 8/07 <i>[Signature]</i> ACP 1490429 END
01/06/05	4373.7	1302.1	Installed engine heaters and wiring, reuff hotband cylinder heat system. Tested and system check found to be good. Note: System is FAH/PMA #PA2585CE, installed per Reiff instructions, and is a minor alteration, no 337 required <i>[Signature]</i> David L. FAH/PMA 2585CE
03/01/05	4380.1	1309.1	Performed Annual Inspection per Cessna 100 hr Service Inspection checklist and FAR Part 43 appendix D and 91 support E. Serviced Airframe per CSM and completed the following: Checked landing gear retraction and emergency extension system. Checked control cables and rigging and lubed system. Verified winder balance after repriming. Replaced ELT batteries - Decell style. Researched AEs through Hellog System and performed the following: 2000-01-16 c88 09/15/00 Exhaust System Check, sections B, C, E 2001-17-13 c88 09/11/01 Tanager Fuel Regulator supervised 2004-21-5 c88 11/19/04 building house Haver - Heater tested previously on 07-24-03 @ 371.4 hrs. Commonly heater
	74.1		SUB-TOTAL this page
	4380.1		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4380.1		TOTAL brought forward from previous page
3/01/05	4380.1	1309.1	hobbs shows 402.9 on this date. Next test due 07/24/05 @ 471.4. 2004-25-16 c88 01/05/05 Nelly Aerospace Haver. c 1,2 Haver time 402.9 Haver Hobbs 402.9 Engines Props Hovers Exhaust System Left 70/hr 201.1 TSD 1035/1.1 1602.6 TSD 201.1 time in service 201.1 Right 70/hr 201.1 TSD 1035/1.1 1602.6 TSD 201.1 time in service 201.1 3/01/05 4380.1 1309.1 David Liff MA 450516743
5-16-05	4426.1	1355.1	Replaced main gear Tires, repacked wheel bearings, checked brakes and found to be satisfactory David Liff MA 450516743
7/01/05	4431.9	1360.9	Inspected heater and fuel regulator Heater inw AN 2004-25-16 r1 c88 4/20/05 Fuel regulator shutoff Heater inw AN 2004-21-5 c88 11/19/04 Pressure decay, combustion pressure switch. Heater Hobbs shows 462.3 on this date. Combustion air pressure switch found ok. Pressure decay test within limits, fuel shutoff showed no evidence of leaking and worked properly. Next test due 7/1/07 or at heater hobbs of 562.3 David Liff MA 450516743
	51.8		SUB-TOTAL this page
	4431.9		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4431.9		TOTAL brought forward from previous page
7/01/05	4431.9	1360.9	Replaced EIT batteries this date. Next due at 7/01/06 Done by Phil Schech, inspected by David Lytt NAPS0576993
4/01/06	4649.3	1578.3	Annual inspection this date.
			Engines / Props / Governors / Exhaust System
Left	TSD 471.5 TT 471.5	TSD 372.7 TT 1975.3	TSD 471.5 TSN 471.5
Right	TSD 471.5 TT 471.5	TSD 372.7 TT 1975.3	TSD 471.5 TSN 471.5
			Huber time Hobbs 563.8 TSD - 563.8
7/1/05			EIT tested iaw 91-207d (1-4) and batteries replaced. Due at 7/1/06
7/13/05			Airframe/Pins/Straps checked @ Airman's Place FQ5R866M 91.411
7/13/05			Transponders/Smaller checked @ Airman's Place FQ5R866M 91.413
			see airman's log for details of above. Both above next due 7/07
C&D ASSOCIATES, INC. COMBUSTION HEATER HAS BEEN INSTALLED IN THIS AIRCRAFT. PLEASE FOLLOW THE AIRCRAFT OPERATING MANUAL FOR COMBUSTION HEATER OPERATING SEQUENCE AND/OR C&D ASSOCIATES, INC. "INSTRUCTIONS FOR CONTINUED AIRWORTHINESS" SECOND EDITION, DATED 4-4-02 REVISION NONE OR LATER FAA APPROVED REVISION. 21503 FAA/PMA FOR ELIGIBILITY SEE WWW.AIRCRAFTHEATER.COM			Performed Annual inspection per lessee 100 hr Servicing and Inspection Checklist and iaw FAR Part 43app D, Part 91app E, Serviced airframe per CSM and completed the following. Checked landing gear retention and emergency extension system. Checked gear rigging. Lubed control cables, pulleys and bearings, checked control rigging and travel. Tested heater iaw AD-2004-21-5 eff 11/19/04, Pressure decay test and found heater to be defective. Removed heater for replacement. Removed fuel shutoff regulator for replacement as terminating action for AD2004-25-16 r1 eff 6/20/05 Replaced both units and heater thermostat/control with C&D Associates Products as follows. Hobbs 583.4
			Heater - CD35K p# CD12061-1 S# 1145
			Regulator/shutoff p# CD2080-0 S# 0423
			Thermostat/sensor p# CD21253 S# 00777
			see 2/15/07 replaced
217.4			SUB-TOTAL this page
4649.3			TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4649.3		TOTAL brought forward from previous page
			Researched A-D through relay system and accomplished the 2000-01-16 088 0215/00 Exhaust system check section B,C,E. Removed slip joint couplers for cleaning and inspection, label with high temp amissire and reinstalled. Replaced several coupler springs that lost / failed compression - expansion test. Replaced coil connection hardware.
			I certify that this airframe has been inspected i.a.w. an Annual Inspection and found to be airworthy at this time.
			David Liff 1A450516943
07/01/06	4650.3	1579.3	Replaced E/H batteries this date. Next due @ 07/01/07
			David Liff 1A450516943
12/16/06	4699.2	1638.2	Replaced exhaust system multi segment clamps at exhaust pipe - elbow junctions. P# MNT 69183-225 for AD 2000-1-16 paragraph F Next due at 2125.8 hrs or 5199.2 total airframe time
			3199.2
			David Liff 1A450516943
2/15/07	4710.8	1639.8	Removed defective nearest fuel regulator, CSD Associates p# 2080-0 s# 0423 and replaced with new per CSD Associates p# 20801 s# 0470. Charal filter fuel strainer and replaced. Testes system and checked for leaks, none found.
			David Liff 1A450516943
	49.9		SUB-TOTAL this page
	4699.2		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4715.3		TOTAL brought forward from previous page
6/1/07	4715.3	1645.3 1645.3	Removed propellers for overhaul due to 5 yr time limits Left S# 764954 Right S# 764952 David Luff 11450576243
10 Jun 07	4715.3	1645.3 1645.3	Installed propellers after overhaul. See Prop logs for details Left S# 764954 Right S# 764952 David Luff 11450576243
21 Sep 07	4719.4	1649.4	Removed port main and nose ties and all tubes. Inspected wheel halves and brake rotors. Cleaned, inspected and repacked wheel bearings. Reassembled wheels with new ties-(3) and tubes-(5) Inspected brake pads, reinstalled wheels and verified correct operation. Sanded mill end on left elevator trailing edge, replicate per l. S# 716-12. Reinstalled fire extinguisher bracket. Rechecked Avionics IAW 119.5 for P135 form dated 9/12/05 A/C N 4186T 1490429 Cessna 320D - SN-320D-0086
5/8/8	4719.4	1649.4	Fabricated bracket to mount Garmin 496 unit on panel, rerouted antenna wiring & attached antennas to coil. Located power supply and to Avionics master switch. Estimated load less than 1 amp, within system capacity. Weight & balance change negligible. Work done by Robert C. Schuch owner/pilot, approved & inspected by David S. B. A/c N 4186T Cessna 320D - SN 320D0086 Encl AEP 1490429
4.1			SUB-TOTAL this page
4719.4			TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4719.4		TOTAL brought forward from previous page
6/1/8	4719.4	1658.9	
	Engines	Props. Next Due 1 July 12	Governors Exhaust System (F)
Left TSO	552.1	TS 552.1	TSO 14.8 TT 1952.4 TSO 552.1 TSN 552.1 claps 30.7
Right TSO	552.1	TS 552.1	TSO 14.8 TT 1952.4 TSO 552.1 TSN 552.1 claps 30.7
			V-Band claps per AD 2000-1-16 2/15/00 Frequent at 1628.2 Next Due at 2/28.2 1628.2
Heater	6/1/8 -	600.1	TSN 36.2 CR Associates CR35H Heater CR Associates 20801 Regulator
			Terminates AD 2004-21-5 e88 11/19/4 Heater AD 2004-25-16 e88 1/19/4 Regulator
Start Done	6/1/8		Replaced EIT Batteries & tested iaw 91.207d(1-4) Next due 4/1/9
Start Done			Altimeter/Pitot static checked at JAA NFA80295 iaw 91.411 Next due 15 Sept 09
Start Done			Transponder/Encoder checked at JAA NFA80295 iaw 91.413 Next due 15 Sept 09
Start Done			Aircraft weighed iaw 119.5 for part 135 compliance. 9/12/07 Next due 9/10
6/1/8	4719.4	1658.9	Performed Annual Inspection iaw lesson 100 hr. Service & Inspection Checklist, and FAR Part 43 Appendix D & 91 subpart E. Serviced Airframe iaw lesson Service Manual and completed it following. Inspected aircraft & checked gear rigging, extension & retraction and emergency extension systems. Lubed system & ground gear box & engine pinto. Inspected wires & brakes. Lubed control cables & pulleys, and drives. Checked cable tensions and adjusted as needed. Inspected flap travel. Inspected emergency exit system. Checked battery box & cables, ground. Lubed remote lights & rotating beacons. Rechecked AD compliance & applicability through AD log and accomplished AD 2000-01-16 e88 2/15/00 - Exhaust System BCE & certify this airframe has been inspected iaw an Annual Inspection and found to be airworthy at this time.
			David Luff 1A658516943
	0		SUB-TOTAL this page
	4719.4		TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4772.6 <u>4773.6</u>		TOTAL brought forward from previous page
10/1/10	4773.6	1676.6	
	Engine 3		Preps Kite 1 July 12 Monmouth Exhaust System
Left TSD	570.0	570.0	31.5 1970.3 TSD 570.0 TSN 570.0 clamps 48.9
Right TSD	570.0	570.0	31.5 1970.3 TSD 570.0 TSN 570.0 clamps 48.9
			1/2 Bulb Clamps per AD 2000-1-16 Replaced @ 1628.2 Next Due @ 2128.2
Meter	reads 0606.7	TSN 43.8	C & D Associates meter CA35H and Regulator 20801 Terminals
			AD 2004-21-5.08 11/19/14 - Meter and AD 2004-25-16.08 4/20/15 - Fl. Regulator
ERT			Replaced batteries & tested iaw 91.307d(1-4)
Altitude / Pressure Test			Accomplished 8/25/09 iaw 91.411p.13c & Wagon hines CRS WEAR 619H due 9/1/11
Prognosis / Model Error			Test completed 8/25/09 iaw 91.411p.13c & Wagon hines CRS WEAR 619H Next due 9/1/11
Aircraft Weighing			Accomplished iaw 119.5 for 135 longhorne
Accomplished on Annual Inspection iaw lesson 100 hr/Annual Servicing and Inspection checklist and iaw FAR Part 43 Appendix A and Part 91 Appendix E. Serviced airframe per manufacturers manual and accomplished Research AD Compliance & Applicability via Adlog & ASP System. Accomplished the inspections; AD 2000-01-16.08 9/15/00 Exhaust System, sections B, C, E. Verified spring tensions and bulb clamp tensions. Lubed slip joints, inspected turbocharger & mount for damage / leaking / injury. 11 ch. Inspected Aft air control for travel, and cables, pulleys, chains for condition. Lubed bearings & rollers, verified spring tensions. Inspected air intake & inspected landing gear retract mechanism. Lubed gears & verified emergency extension system function. Inspected brake system & fluid level, checked tire condition & braking pads/discs. Inspected wheel bearing & grease. Inspected fuel containers & caps, adjusted latch. Cleaned fuel service screens. Checked battery cell caps & refilled battery level. Lubed doors & hinges & latches. I certify that this airframe has been inspected in accordance with an Annual Inspection and found to be airworthy at this time			
David Hoff 1A45676993			

11.5
4773.6

SUB-TOTAL this page

TOTAL—Carry forward to next page

DATE	TOTAL TIME IN SERVICE	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
	4737.6		TOTAL brought forward from previous page
1/10/13	4737.6	1676.6	Inspected aircraft for ferry flight, lubed control surfaces hinges, checked flap operation and landing gear condition. Inspected tires and brakes. Replaced fuel, changed air cleaners. Inspected exhaust system and turbocharger/wastegate operation. Checked fuel pumps and strainers. I certify that I have inspected this aircraft and find it safe to fly, in accordance with the limitations of a Ferry Permit Robert C. Schuk FA 248789 10/13
1/11/13	4738.4	1677.4	Aircraft placed in long term storage per CSM. Robert C. Schuk FA 248789 10/13
1/1/15	4738.4	1677.4	
	Engines	Props	Governors Exhaust System
Left	TSO 570.8 TT 570.8	TSO 32.3 TT 1971.1	TSO 570.8 TSU 570.8 clays 49.7
Right	TSO 570.8 TT 570.8	TSO 32.3 TT 1971.1	TSO 570.8 TSU 570.8 clays 49.7
			V-Band clamps per AD 2000-1-16 Replaced @ 1628.2 Next due @ 2128.2 bolts. EBT Replaced batteries and tested in accordance with 91.207D (1-4)
			Accomplished an Annual Inspection in accordance with 100 hr/Annual servicing and inspection checklist and in accordance with FAR Part 43 appendix D and part 91. Subpart E. Serviced Airframe per Manufacturer's manual. Researched AD applicability via Airtex 3 ATIS system. Accomplished AD 2000-01-16 Exhaust System, sections B, C, E. Verified spring dimensions and band clamp tension. Lubed slip joints, wastegate and inspected system. A/C. Inspected flight controls and systems for wear & condition, lubed all. Verified cable tension. Lubed cables and inspected landing gear. Verified gear extension/retraction and emergency extension system. Inspected pivots, inspected tires, brakes, and hubs. Inspected wheel bearings. Cleaned fuel strainers, and injectors. Inspected battery cables, charged batteries and resealed. I certify this aircraft has been inspected and serviced in accordance with an Annual Inspection and found to be airworthy at this time Robert C. Schuk I.A. 2648789 10/13
	0.8		SUB-TOTAL this page
	4738.4		TOTAL—Carry forward to next page